



Ipsen Temporary Modular Building Construction/Installation

Construction Traffic Management Plan (See Plan overleaf)

NOTE: No vehicles will ever be required to wait "off site" as the compound area is sufficient to accommodate all Contractor vehicles and parking.

MPH & Premier Modular total number of daily vehicles over 11 week duration

- x2 MPH Vans
- x2 Premier Modular Vans
- x3 Subcontractor Vehicles
- x1 Site Manager
- x2 Visitors

All entering through main site entrance and then through Site Area gates marked Green. All parked in compound marked yellow on plan which is separate to and separated from Ipsen staff parking areas.

MPH & Subcontractors & Premier Modular Predicted Delivery schedule (in detail)

W/C - 21/08/2023

- x4 Deliveries per day including
- Plant/ Welfare / Materials

W/C 28/08/2023

- x6 Deliveries per day including
- Concrete /Grab Wagons/ Materials

W/C - 04/09/2023

- x4 Deliveries per day including
- Concrete /Grab Wagons/ Materials

W/C 11/09/2023

- x6 Deliveries per day including
- Grab Wagons / Materials

W/C - 18/09/2023

- x4 Deliveries per day including
- Plant/ Welfare / Materials



W/C 25/09/2023

- x6 Deliveries per day including
- Concrete Wagons / Materials

W/C - 02/10/2023

- x8 Deliveries per day including
- Stone / Concrete / Materials

W/C 09/10/2023

-x6 Deliveries per day on average including (9 modular units deliveries on each of day one and day two only)

= 18 no vehicles for delivery of modular units over two days starting from 9am on day 1 every 45 min intervals. Day 2 starting at 7.30am every 45 min intervals. Vehicles will be called in individual and as per a loading schedule.

- Modular Buildings / Crane (Crane arrives on site at 7.30am day one and is positioned as shown on atta

W/C - 16/10/2023

- x4 Deliveries per day including
- Materials / FF&E / MEWP's (3 No)

W/C 23/10/2023

- x6 Deliveries per day including
- Materials / FF&E

W/C 30/10/2023

- x6 Deliveries per day including
- Materials/ Collection of Welfare & Materials

COMPLETE



PREMIER
MODULAR

premiermodular.co.uk



See Over for Site set up plan.....

