

MEMORANDUM



From: Operational Manager
(Engineering Consultancy) **To:** Chief Planning Officer
FAO Charlotte Beattie

Our Ref: TE/089100/AH **Your Ref:** Not known

Date: 06 October 2009

Ref. No.: P/2009/0737
Proposed Stabilisation/Reconstruction
Of Boundary Wall, St Mary's Church, Minera

Further to your recent e-mail and our subsequent conversations, we would take this opportunity to confirm the following information with regard to programming and traffic management during the works:

- Due to constraints regarding bird nesting and the possibility of disturbance of bats we anticipate that the works will be undertaken in two phases:
 - o Tree felling and planting □ to be undertaken before 01 March 2010;
 - o Reconstruction of the wall □ to be undertaken after 01 May 2010.
- Traffic control will be required to undertake both phases of the works.
 - o Full closure of the highway will be required to protect the public during tree felling operations. Given that 5No. mature trees are to be felled, we have estimated that this work should take no longer than **3 working days**. The highway will be closed during normal working hours (08:00 □ 17:00) and a diversion route implemented as shown on the attached map.
 - o During reconstruction works, single lane working under temporary traffic light control will be implemented. A working area adjacent to the wall will be secured by the erection of suitable temporary fencing. There is currently no defined pedestrian footway and no provision will be made for pedestrians during the works due to restricted highway width. We anticipate that the works should take no longer than **8 weeks**.

We trust the above is adequate to resolve your concerns in this regard. However, if you require any further information please contact Andy Hannett on extension 7129.

Sharon Stevens
Operational Manager (Engineering Consultancy)
Transportation Services
Transportation and Asset Management Department