

Schedule of Arboricultural Supervision

Bryn Awelon

Pen Y Lan

Ruabon

Wrexham

- 1.1 An Arboricultural Method Statement has been prepared by Tree Solutions to cover Tree Protection at this site during the proposed development. To ensure that all tree protection measures are properly installed and maintained as specified in the AMS, the site shall be monitored by Shields Arboricultural Consultancy to the following schedule. Details of the findings and photographic evidence of the site inspection visits will be reported to the LPA by email within 24 hrs of the visit.

Schedule of Inspection

1. On completion of erection of fencing and installation of ground protection prior to commencement of development works
 2. Pre-commencement contractor meeting prior to work starting
 3. During excavation and backfilling of service trench within the RPA of T1
 4. On completion of the project.
- 1.2 Details of the findings and photographic evidence of the site inspection visits will be reported to the LPA by email within 24 hrs of the visit.
- 1.3 All tree protection measures must remain in place until development work is completed and only removed after receiving written confirmation from the LPA.
- 1.4 Prior to the commencement on site of any work, a competent person is to be appointed to monitor the day to day activities on site. In the case of a tree being damaged or where an unexpected event arises it will be for this person to contact Shields Arboricultural Consultancy to seek advice on contingency measures.

S.J.A. Shields

Uni Cert For. & F.P. (Bangor)

P. Dip. Arb. (RFS), MSc. Arb. & Urban For. (UCLan)

M.Arbor.A, MICFor.

Chartered Forester

8th October 2020