

PERCOLATION TESTS

Site: WORKSHOP – adjoining the Old Post Office, Halton LL14 5BG

TEST HOLE	DATE	WEATHER	START TIME	FINISH TIME	DRAIN TIME (Seconds)	DEPTH DRAINED (mm)	V TIME ÷ DEPTH
1	19/03/2025	dry	10.00	10.15	900	150	6
1	20/03/2025	dry	11.00	11.18	1080	150	7.2
1	21/03/2025	dry	15.15	15.35	1200	150	8

V AVERAGE = 7.1

Signed: *J. Wilson*

Name: Joe Wilson

Position: Director