

19/3/2024 19:57

Percolation Test Results

Hi Rob,

We've completed the percolation test as requested and the results were as follows:

Hole size - 600mm x 600mm x 600mm
Sump size - 300mm x 300mm x 300mm
Depth of water - 300mm

14th March 2024 (Mild/Dry)
Start time - 10am
Finish time - 10.38am
Total - 38 minutes

15th March 2024 (Mild/Drizzle)
Start time - 10.15am
Finish time - 10.57am
Total - 42 minutes

16th March 2024 (Mild/Showers)
Start time - 9.15am
Finish time - 9.58am
Total - 43 minutes

Regards
Rachel and Paul

Sent from my iPad