

Proposed Development at The Pines, Ellesmere Lane, Penley.

Percolation test results

Hole No.		Test Date		Test No.		Elapsed time		Vp (s/mm)
						Minutes (mins)	Seconds (s)	Seconds divided by 150 mm
1 (T1)		13.08.18		1		9.5	570	3.8
		14.08.18		2		11	660	4.4
		15.08.18		3		11	660	4.4
Average VP for Hole 1								4.2
2 (T2)		13.8.18		1		10	600	4
		14.8.18		2		10.5	630	4.2
		15.8.18		3		10.5	630	4.2
Average VP for Hole 2								4.13
3 (T3)		13.08.18		1		10	600	4
		14.08.18		2		10.5	630	4.2
		15.08.18		3		11	660	4.4
Average VP for Hole 3								4.2