

Site Inspection Form – 2593/DR.12

Site Address	Wrexham Ambulance Station
Site Visit Date	29 th August 2014
Persons Present	Ian Greener – BAM Ian Murat - ACS

Tree No.	Issue	Comments	Recommendations	Action
Tree Protection	Location of fence, offices	Tree Protection is installed at or greater distances than agreed. The fencing incorporates trees to be removed so will require relocating when these trees are felled. The fencing has not been installed as Type A. However, provided the fence is fixed to the ground to prevent its re-location there are no issues in this respect. The site offices and contractors car park are located some distance from the Construction Exclusion Zone. The fence may be fixed by creating a 'T' from scaffolding tubes and either fixing the bottom of the heras to it or driving it through the heras fence foot. Signage has been ordered.	Maintain tree protection as seen on site. Tree contractor meet on site to confirm tree removals. Fence fixed to ground to prevent re-location.	Fix fence to the ground to prevent re-location. Fix signage to fence when available.



