Name: Gwersyllt Park Cricket Club Pavilion
Wrexham. Date: 18th November 2024

PROJECT: install gas membrane and floating floor. METHOD STATEMENT

Process	Action	Completed
Arrival at Site		
	Undertake Site induction (if required)	
	Obtain working on site permit (if required)	
	Obtain site Asbestos/Covid information, Deliver project briefing with team	
	Survey site (including access/egress routes)	
Deliver Materials	Materials to be delivered to designated area (this is to be pre planned and agreed before visit)	
	Materials off loaded	
	Materials transported to the construction area	
Site Set Up		
	PPE to be used, safety footwear, safety helmet, hi vis clothing, gloves, Industrial chemical resistant gloves if required, knee pads, face shield, Full protective face mask, 3cv mask if required.	
	Tools to be used, Buckets, Shovel, floor scraper, brushes.	
	Materials to be brought in. Care to be taken to avoid blocking emergency exits/ fire escape routes	

	Specific working areas to be closed or blocked off to avoid contamination with building materials & other trades.	
	Ensure work area is well ventilated to avoid build up of fumes.	
Construction Phase	During construction works, all areas are to be cordoned off to prevent access to non MAP personnel.	
	Clean floors with brushes and floor scrapers to ensure surface is sufficiently clean.	
	Clean existing perimeter membrane with sponges and rags to ensure adequate adhesion of membrane tapes.	
	Prime all floors with Visqueen tanking primer. Apply Visqueen gas resistant self adhesive membrane to all areas, over lapping perimeter sheets. Roll out protective underlay over membrane. Lay chipboard flooring over underlay.	
	Work areas to be maintained, trip hazards removed from access routes and inspections implemented by MAP operative.	
Upon Completion		
	All left over materials to be moved from work area	
	Left over materials to be palletised and removed from site	
	Area to be swept	
	Final inspection from asl environmental	

Contractor

Please sign to confirm……Mike Pearson …… Date ……18th November 2024……