ARBORICULTURAL METHOD STATEMENT

Proposed Development Works at
Ardagh Metal Packaging Site, Wrexham

Client	Ardagh Metal Packaging
Agent	TACP Architects
Site Address	Bridge Rd, Wrexham LL13 9PS
Arboricultural Consultant	Mike Wood *Dip Arb. PTI, TechArbor A*
Local Authority	Wrexham County Borough Council (WCBC)
Proposal	Proposed development works, including new internal access road, buildings and landscaping
Survey Date	November 2025 and May 2026
Report Date	19th May 2026
Report Reference	260601-1.1-AMS-Ardagh Metals-T21-MW

Contents

1.0 Key Contact Details 1
2.0 Background 1
3.0 General Tree Welfare 3
4.0 General Precautions 4
5.0 Tables of Tasks and Detailed Method 5
Task 1: Tree Removal & Pruning Works 6
Task 2: Installation and Management of Tree Protection Barriers 7
Task 3: Site Preparation, Plant & Equipment Access & Welfare/Storage Set up 8
Task 4: Earthworks, Enabling Works & Construction 9
Task 5: Guidance on the Installation of Underground Cables 10
Site Rules & Contingencies 11

Appendix A – Tree Protection, Retention & Removal Plan
Appendix B – Tree Schedule
Appendix C – Tree Protection Specifications
Appendix D – Schedule of Arboricultural Supervision & Monitoring

1.0 Key Contact Details

Name	Company	Role	Contact Details
Unknown	Ardagh Metal Packaging	Client	-
Andy Clarke	TACP Architects	Architect/Agent	Email: andy.clarke@tacparchitects.co.uk
Mike Wood	Tree 21 Limited	Project Arboricultural Consultant	Email:info@tree21.co.uk
Jon Brewin	Wrexham County Borough Council (WCBC)	Local Authority Tree Officer	Email: jon.brewin@wrexham.gov.uk

2.0 Background

2.0.1 Tree 21 Limited have been instructed by TACP Architects on behalf of Ardagh Metal Packaging, to produce an Arboricultural Method Statement (AMS), a supporting Tree Protection, Retention & Removal Plan (TPRRP) and a schedule of arboricultural supervision and monitoring as part of an application for a proposal to include a new internal access road, buildings and landscaping at the Ardagh Metal Packaging site in Wrexham.

.

2.0.2 The AMS will be submitted and approved in writing by the Local Planning Authority (WCBC) before implementing. Works associated with the development shall only take place in strict accordance with this Method Statement, once approved. This Method Statement includes the following:

- *A Tree Protection, Retention & Removal Plan showing the location of the trees and BS5837:2012 information, the proposed location of the proposals and planned tree removal and management of retained trees across the site.*
- *A specification for tree protection fencing and ground protection measures that comply with British Standard 5837:2012;*
- *Details of general arboricultural matters including proposed management with regards, pruning, tree removal, tree protection barriers, material storage, access and storage areas.*
- *Details of the frequency of supervisory visits and procedures for notifying the findings of such visits to the Local Planning Authority*
- *Method for protecting retained trees during the earthworks and construction works; and*
- *Details of all proposed tree works, including felling and pruning where possible with follow up information once confirmed.*

2.0.5 The document is intended to be used as a reference on site, providing detailed information on tree management and areas where arboricultural supervision and monitoring is required to ensure the potential impact on nearby retained trees is minimised.

2.0.5 The document follows best practice guidelines in accordance with BS5837:2012 Trees in relation to design, demolition, and construction – Recommendations and practical solutions, based on sound arboricultural knowledge and experience of the author.

2.0.6 The document has been produced by Mike Wood *Dip Arb. TechArborA*, Principal Arboricultural Consultant of Tree 21 Limited. Mike Wood has over 30 years' experience in arboriculture, with over 20 years' experience in providing BS5837 surveys, reports, and technical documents, is a certified LANTRA Professional Tree Inspector and a member of the Arboricultural Association.

2.0.7 Any additional works that are not covered within this document are to be agreed with the Local Planning Authority and/or the Arboricultural Consultant and appropriate additional methodology provided and approved before implementing such works.

2.0.8 This document and plan provides information on the practical management of trees, during enabling and earthworks works, access and construction. Tree protection barriers has been identified on the TPRRP where considered appropriate. The specification of these barriers has also been provided. The Document should be read along with the following appendices:

- Appendix A – Tree Protection, Retention & Removal Plan
- Appendix B – Tree Schedule
- Appendix C – Tree Protection Specifications
- Appendix D – Schedule of Arboricultural Supervision & Monitoring

3.0 General Tree Welfare

3.0.1 When working near trees, it is important to be aware that most tree roots are normally located in the top 600 mm of soil and can spread out horizontally to a distance at least equal to the height of the tree.

3.0.2 The distance from the tree in which damage is likely to occur is calculated by the Root Protection Area (RPA), which represents the minimum area around a tree deemed to contain sufficient roots and soil volume to keep the tree viable. RPAs should be treated as a precautionary area within which activities such as ground compaction, excavation, the storing of materials, ground stripping, raising of levels and building are likely to cause damage to trees and therefore should not take place. Usually, barriers are erected around the RPA to physically exclude such activities. The area within these barriers is known as the Construction Exclusion Zone (CEZ). Unavoidable activity within the CEZ must be carefully executed and must be guided by this detailed method statement.

3.0.3 Damage can sometimes be avoided, or at least minimised, by suitable technical measures which can be provided through consultation with a qualified Arboricultural Consultant. Tree protection measures and technical construction measures, applicable to this site, are included within this document.

3.0.4 The tree protection barrier will be retained in good order, through the extent of the project and only removed once all project related work is complete with the exception of soft landscaping works, which may be planned within the CEZ.

3.0.5 All other works, including tree removal, earthworks and enabling works and the installation of tree protection barriers must follow the details in the methodology tables set out below.

4.0 General Precautions

4.0.1 In general, the following procedures will also be followed. No materials that are likely to have an adverse effect on tree health will be stored or discharged within tree Root Protection Areas.

4.0.2 Storing materials upslope from trees, will be avoided and absolutely no materials with a risk of spillage of leaching down-slope and contaminating Root Protection Areas will be stored upslope of any tree. Such materials may include but are not limited to:

- Fuel and oil
- Bitumen
- Cement & Concrete
- Building Sand
- Plant & Equipment


4.0.3 Fires will not be intentionally lit, under any circumstances within 15m of the edge of any retained tree canopy.

4.0.4 Once the tree protection barriers have been installed, those areas shall not be breached unless specifically agreed with the project Arboricultural Consultant, in writing. No works at all will occur within these Construction Exclusion Zones, including and not limited to:

- Ground level alterations.
- Storage of materials
- Product storage
- Access by plant, vehicles or any other site equipment

4.0.5 Any incidents involving potential damage to retained trees will be reported to the project Arboricultural Consultant within 24 hours. A site visit will then be undertaken and a site inspection form completed. This form will include details of reactive management works to rectify such incidents. A copy of each site inspection form will be made available to the Local Authority Tree Officer within 48 hours.

4.0.6 The Poster below will be enlarged and installed in welfare areas to remind operatives of how tree damage can occur on construction related sites.



5.0 Tables of Tasks and Detailed Method

5.0.1 The tables below provide detailed methods on each associated task and how they are to be undertaken, along with general tasks which may be required to complete the works. Any deviation from the methods set out in the tables below will be discussed and agreed with the project Arboricultural Consultant and/or the Local Authority Tree Officer before being implemented.

Task 1: Tree Removal & Pruning Works

Method and Action Required
1) All tree removal works are illustrated on the Tree Protection, Retention and Removal Plan at Appendix A and listed in the Tree Schedule at Appendix B. 2) All tree works will be undertaken by qualified and competent arboricultural contractors, working to BS3998:2010: Recommendations for Tree Work. 3) Stumps of removed trees can be grubbed out using an excavator, providing the stumps are not within the Root Protection Area of retained trees. In these instances, tree stumps will be ground out, locally, using a mechanical stump grinder. Note - existing underground services should be checked before any stump removal work is undertaken. Alternatively, stumps can be cut close to ground level, however, some species may re-generate using this method. 4) Any variation to the tree surgery works will be agreed with the Arboricultural Consultant and/or the Local Authority Tree Officer before being implemented. 5) All arisings will be removed from site, except where identified for reuse. 6) Woodchip, arising from chipping activity can be spread within the rooting environment of retained trees, spread at a maximum depth of 150mm or removed from site.

Task 2: Installation and Management of Tree Protection Barriers

Method and Action Required
1) The Tree Protection barriers will be installed following completion of the tree work and before any other works associated with the project work begins on site. 2) Barriers will be aligned as shown on the Tree Protection, Retention & Removal Plan (Appendix A) as reference. The final alignment will be agreed with the project Arboricultural Consultant at the point of installation on site, ensuring the Root Protection Areas of protected trees are fenced off as much as possible. The fenced off areas will form a Construction Exclusion Zone (CEZ) for the duration of the works. 3) A tree protection information sign (example shown at end of Appendix C) will be secured every 3rd panel at eye level, facing out of the protected area. This will aid identification of the Construction Exclusion Zones and inform site operatives of its importance. 4) Once installed and during the active earthworks and construction stages, the tree protection barrier will be inspected by the Arboricultural Consultant to ensure compliance. Any repairs, damage or realignment required, following the inspection will be rectified within 3 working days. 5) The tree protection fencing will remain in place, not moved, and kept in good condition until all construction works are complete. 6) Tree protection will be checked, during routine monthly site inspections by the project Arboricultural Consultant, during active earthworks and construction stages. These inspections will also observe access routes, storage and compound areas and any earthworks and storage associated with the project. Where appropriate changes in the interests of retained tree management will be requested, which will need to be implemented as discussed on site and no longer than 3 working days following an inspection. 7) Every inspection will include a short site report, which will be filed and made available to WCBC upon request.

Task 3: Site Preparation, Plant & Equipment Access & Welfare/Storage Set up

Method and Action Required
1) With the exception of tree removal activities, no plant/vehicle movement, or the setting up of material or welfare compounds associated with the project will begin until all tree protection barriers have been installed, as set in the Tree Protection, Retention & Removal Plan. 2) Access routes, storage of materials and compounds will be planned outside of the Construction Exclusion Zones (CEZ) (the area within the tree protection barriers. 3) Plant and equipment will access the compound directly, over specified routes outside of the CEZ. 4) Any potential run off of materials, such as concrete, or fuels, will be managed with appropriate bunding and spill kits and kept at least 10m away from CEZ.

Task 4: Earthworks, Enabling Works & Construction

Method and Action Required
1) Once all tree removal work, the installation of tree protection barriers and the site has been set up, the earthworks can commence. 2) All earth works, haulage routes, storage of materials and compounds will respect and comply with the site rules and stay outside of the CEZ/ tree protection areas. 3) Construction of features such as retaining walls have been planned outside of the tree protection areas. The Arboricultural Consultant will be contacted for advice if during any project related activity, an area of conflict occurs with the tree protection area. 4) A non-compressible layer will be installed in the area identified on the Tree Protection, Retention & Removal Plan, adjacent trees T1269, T1272. This is to prevent potential soil compaction in the exposed area of the Root Protection Area of these trees. The Arboricultural Consultant will provide advice on suitability before installation. 5) During routine inspections by the Arboricultural Consultant, the resulting works following construction and earthworks will be observed and where appropriate, alterations in the interests of retained tree management will be discussed and reported on. This includes direct monitoring of the initial earthworks and retaining wall excavations adjacent T1269 and T1272, to ensure any impact is minimised. 6) Any changes, if requested, will be reported to the site manager, via email and site inspection form and a copy will be provided to the Local Authority Tree Officer. These changes will be required within 3 working days of submitting a site inspection form. The site will then be inspected again to check and confirm the changes have been made and comply with the requirements.

Task 5: Guidance on the Installation of Underground Cables

Method and Action Required
1) Any proposed underground services associated with the project will be planned outside of the CEZ. Where this is not possible, the proposals will be discussed with the Arboricultural Consultant on a case by case basis and appropriate additional methodology will be provided. 2) In general, as a minimum requirement, any proposed installation of underground services will follow NJUG Volume 4: *Street Works UK Guidelines For The Planning, Installation And Maintenance Of Utility Apparatus In Proximity To Trees (Issue 2).* 3) Spoil arisings from excavation will not be stored on soft ground within the rooting environment of retained trees. 4) If roots are disturbed, exposed or severed during trench excavations, the project Arboricultural Consultant will review the damage and record relevant information and advise accordingly. The advice may require direct and immediate action or a course of monitoring over a period of time. A site monitoring report will be completed and provided to the Local Authority Tree Officer and the client, with details of action taken or proposed action, such as long term monitoring and reactive management works, if appropriate. 5) Reactive works may include: • Root pruning • Soil improvement works such as the introduction of soil ameliorants. • Soil decompaction works • Tree pruning (or tree removal in extreme circumstances) • Removal of spoil/other material • Other measures as deemed appropriate in the interests of tree retention and welfare.

Site Rules & Contingencies

Method and Action Required
1) Movement and storage of materials are to remain outside of all tree protection barriers/CEZ and soft ground along verges within Root Protection Areas at all times.
2) Any incident of damage to tree protection barriers or retained, protected trees are to be reported to the Project Arboricultural Consultant immediately and not longer than 1 working day.
3) If any damage to tree protection barriers occurs, the damage is to be repaired at the first available opportunity and not more than 3 working days.
4) Any damage to retained trees, or soft ground within Root Protection Areas, will require a site visit from the Arboricultural Consultant and subsequent arboricultural methodology provided to repair or mitigate any damage via a site report document. This could include soil compaction, ground contamination, level alterations or materials storage.
5) The tree protection barriers shown on the plans in Appendix A and detailed on the TPRRP, are to remain in place in good repair throughout the project duration, whilst works associated with the cable installation is being undertaken.
6) Tree protection barriers and general tree welfare and management are to be inspected once per month, during the active works on this site.
7) Contractors commissioned to undertake the project works will ensure that all supervision and monitoring and inspections as detailed within this document and Appendix D below are adhered to, in accordance with the details noted on the TPRRP. This will be the responsibility of the client.
8) On completion of all project works following the removal of plant, equipment and all surplus site materials, machinery, storage, and welfare areas, the tree protection barriers can be removed.
9) Once removed the site will be inspected by the Arboricultural Consultant to ensure the site is left in a satisfactory condition and provide any further required improvement works if necessary.
10) Any improvement works required, will be confirmed via site inspection form, via email and another visit will take place to check the improvements have been made.

Appendix A: Tree Protection, Retention & Removal Plan

Tree plan with layout overlaid, showing tree protection, tree removal and text notes associated with protection.

Area to the east of this point has not been surveyed or included in this assessment.

The ground between the tree protection barrier and the retaining wall will be protected to prevent soil compaction during the works. See the Arboricultural Method Statement for details.

Potential minor impact in the RPA of T1269 and T1270, during excavation works and installation of the retaining wall. The initial excavations will be monitored by the Arboricultural Consultant, who will ensure the impact is minimised and provide suitable mitigation measures, as detailed in the Arboricultural Method Statement.

These trees are proposed for removal as their final position in relation to the proposed locker room (extension 5) will not be sustainable. New trees will be planted elsewhere to compensate for their loss.

Recently felled and removed

Symbol Guide

- Root Protection Area
- Canopy Spread
- Tree Position, (colour represents retention category)
- Tag Number

BS5837:2012 - Tree Category

- Category A Trees High Quality
- Category B Trees Moderate Quality
- Category C Trees Low Quality
- Category U Trees Poor Quality/ Remove

Tree Protection & Removal

- Proposed Tree Removal
- Tree Protection Fencing

TREE 21
Tree Surveys & Consultancy Services

Project Name:	Ardagh Metal Packaging
Drawing Title:	Tree Protection, Retention & Removal Plan
Drawing Number:	260531-1.1-AMP-TPRRP-LH
Client:	Ardagh Metal Packaging
Agent:	TACP Architects
Date:	May 2026
Scale:	1:500 @ A1

Appendix B: Tree Data Schedule with Recommendations

Tree Data collected from the Tree Survey, with information on trees to be removed to facilitate the project.

BS5837:2012 data tables with recommendations

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
G002	Mixed species *(Mixed species)*	Protect trees with protective barriers - as shown on plans.	Group	1	Height (m): 9 Stem Diam(mm): 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years	This group is a continuation of the trees recorded as individuals in the survey area. Species and age range are similar to those surveyed individually.	C2	1.5	0.0	319.00	Area: 319 sq m.
G003	Mixed species *(Mixed species)*	Protect trees with protective barriers - as shown on plans.	Group	1	Height (m): 12 Stem Diam(mm): 100 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years	This group is a is located to the west of the existing hard standing storage area. Species and age range are similar to those surveyed individually, with Prunus Avium as the prominant species. Access to the area was not possible at the time of the survey, due to dense bramble and other vegetation. The trees do not extend into the existing storage area. The group has been plotted for context only.	C2	1.5	0.0	917.00	Area: 917 sq m.
T0034	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T0181	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	5	Height (m): 8 5 stems (mm): 120, 110, 150, 110, 90 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	3.2	32.00	Radius: 3.2m. Area: 32 sq m.
T0183	Common hawthorn *(Crataegus monogyna)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 100, 160 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.3	17.00	Radius: 2.3m. Area: 17 sq m.
T0188	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	2	Height (m): 10 2 stems (mm): 150, 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T0257	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 120, 70 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T0272	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T0296	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems, avg.(mm): 120 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T0297	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	2	Height (m): 8 2 stems (mm): 90, 90 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.5	7.00	Radius: 1.5m. Area: 7 sq m.
T0300	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 7 2 stems (mm): 80, 90 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T0301	Common hawthorn *(Crataegus monogyna)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 100, 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T0302	Common hawthorn *(Crataegus monogyna)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 100, 150 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T0303	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems (mm): 100, 130, 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T0304	Pedunculate oak *(Quercus robur)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	1	Height (m): 8 Stem Diam(mm): 130 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T0304	Pedunculate oak *(Quercus robur)*	No action required.	Tree	1	Height (m): 8 Stem Diam(mm): 130 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T0305	Pedunculate oak *(Quercus robur)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 140, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T0307	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 9 2 stems (mm): 190, 150 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.9	26.00	Radius: 2.9m. Area: 26 sq m.
T0308	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 120 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T0309	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 100, 130 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T0310	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 90 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.1	4.00	Radius: 1.1m. Area: 4 sq m.
T0311	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 110, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T0312	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems, avg.(mm): 160 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T0313	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 110, 90 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T0314	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T0315	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T0316	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 200 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T0317	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 130 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T0318	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 170, 170 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.9	26.00	Radius: 2.9m. Area: 26 sq m.
T0319	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 240 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.9	26.00	Radius: 2.9m. Area: 26 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T0320	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 110, 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T0321	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 200 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T0322	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 130 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	5.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T0323	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 130 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T0324	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T0325	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 170 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T0326	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 130, 50 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T0327	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 90, 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T0328	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 170 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T0487	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 180 Spread (m): 1N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T0490	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 130, 50 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T0494	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 100, 110 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T0498	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems, avg.(mm): 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1001	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1002	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 220 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1003	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 12 2 stems (mm): 160, 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1004	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 90, 90 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.5	7.00	Radius: 1.5m. Area: 7 sq m.
T1005	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 130, 70 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1006	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 110, 60 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.5	7.00	Radius: 1.5m. Area: 7 sq m.
T1007	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1008	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 6 2 stems (mm): 80, 60 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1009	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 170 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1010	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 180 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1011	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 100, 80 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.5	7.00	Radius: 1.5m. Area: 7 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1012	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 160, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1013	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 100, 100, 110 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1014	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 90 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.1	4.00	Radius: 1.1m. Area: 4 sq m.
T1015	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 110, 70 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1016	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 130, 130 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1017	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 180 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1018	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 4 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	4.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1019	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 12 3 stems (mm): 110, 80, 60 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 4 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	4.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1020	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 12 2 stems (mm): 100, 200 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 4 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	4.0	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1021	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 120 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1022	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 12 2 stems (mm): 190, 110 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1023	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1024	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 4 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	4.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1025	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 130, 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 4 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	4.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1026	Wild cherry *(Prunus avium)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	1	Height (m): 8 Stem Diam(mm): 160 Spread (m): 1N, 1.5E, 3S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1027	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1028	Field maple *(Acer campestre)*	No action required.	Tree	2	Height (m): 9 2 stems (mm): 150, 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1028	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	2	Height (m): 9 2 stems (mm): 150, 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1028	Field maple *(Acer campestre)*	No action required.	Tree	2	Height (m): 9 2 stems (mm): 150, 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1029	Field maple *(Acer campestre)*	No action required.	Tree	2	Height (m): 8 2 stems (mm): 110, 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1029	Field maple *(Acer campestre)*	No action required.	Tree	2	Height (m): 8 2 stems (mm): 110, 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1029	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	2	Height (m): 8 2 stems (mm): 110, 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1030	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 170, 180 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	3.0	28.00	Radius: 3.0m. Area: 28 sq m.
T1031	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1032	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 160 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1033	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 110, 50 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.5	7.00	Radius: 1.5m. Area: 7 sq m.
T1034	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 6 Stem Diam(mm): 90 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.1	4.00	Radius: 1.1m. Area: 4 sq m.
T1035	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 90, 80, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1036	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems, avg.(mm): 120 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1037	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 130, 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1038	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 12 3 stems, avg.(mm): 130 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1039	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 4 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	4.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1040	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 120, 190 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1041	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1042	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 120 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 6 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	6.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1043	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1044	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 90, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1045	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 7 Stem Diam(mm): 130 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1046	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 170, 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1047	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 200 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 4 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	4.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1048	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 150, 130 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1049	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1050	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 110, 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1051	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1052	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 130 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1053	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	6	Height (m): 9 6 stems, avg.(mm): 100 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Multi stem.	C1	1.5	2.9	26.00	Radius: 2.9m. Area: 26 sq m.
T1054	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 9 Stem Diam(mm): 170 Spread (m): 2N, 2E, 3S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1055	Wild cherry *(Prunus avium)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	2	Height (m): 9 2 stems (mm): 150, 90 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.1	14.00	Radius: 2.1m. Area: 14 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1056	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 6 Stem Diam(mm): 90 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.1	4.00	Radius: 1.1m. Area: 4 sq m.
T1057	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 7 Stem Diam(mm): 90 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.1	4.00	Radius: 1.1m. Area: 4 sq m.
T1058	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 130, 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1059	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 110, 70 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1060	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1061	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 12 2 stems (mm): 200, 170 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	3.1	30.00	Radius: 3.1m. Area: 30 sq m.
T1062	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	5.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T1063	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 120, 50 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.6	8.00	Radius: 1.6m. Area: 8 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1064	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 90, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1065	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1066	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems (mm): 70, 120, 150 Spread (m): 1N, 2E, 2S, 2W Crown Clearance (m): 4 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	4.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1067	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems (mm): 100, 130, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.3	17.00	Radius: 2.3m. Area: 17 sq m.
T1068	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 120 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	5.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1069	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 130 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1070	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 120 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	5.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1071	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 150 Spread (m): 1N, 2E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1072	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 120 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1073	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 90, 80 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1074	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 100, 80 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.5	7.00	Radius: 1.5m. Area: 7 sq m.
T1075	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 110, 140 Spread (m): 1N, 1E, 2S, 1W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1076	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 140, 150 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1077	Field maple *(Acer campestre)*	No action required.	Tree	3	Height (m): 9 3 stems (mm): 140, 160, 130 Spread (m): 2N, 2E, 4S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	3.0	28.00	Radius: 3.0m. Area: 28 sq m.
T1077	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	3	Height (m): 9 3 stems (mm): 140, 160, 130 Spread (m): 2N, 2E, 4S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	3.0	28.00	Radius: 3.0m. Area: 28 sq m.
T1077	Field maple *(Acer campestre)*	No action required.	Tree	3	Height (m): 9 3 stems (mm): 140, 160, 130 Spread (m): 2N, 2E, 4S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	3.0	28.00	Radius: 3.0m. Area: 28 sq m.
T1078	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1079	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 130 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1080	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 110, 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1081	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 160, 170 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.8	25.00	Radius: 2.8m. Area: 25 sq m.
T1082	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 100, 70 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.5	7.00	Radius: 1.5m. Area: 7 sq m.
T1083	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 13 Stem Diam(mm): 160 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	5.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1084	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 13 Stem Diam(mm): 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 4 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	4.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1085	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 200 Spread (m): 1.5N, 1.5E, 2.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1086	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 4 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	4.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1087	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 90, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1088	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1089	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 13 2 stems (mm): 80, 130 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1090	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 120, 130 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1091	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 13 2 stems (mm): 90, 50 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1092	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T1093	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1094	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 200 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1095	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 7 Stem Diam(mm): 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T1096	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 5 Stem Diam(mm): 130 Spread (m): 1N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1097	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 100 Spread (m): 1N, 1E, 1.5S, 1W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1098	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	3	Height (m): 9 3 stems (mm): 200, 140, 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	3.4	36.00	Radius: 3.4m. Area: 36 sq m.
T1099	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 130, 130 Spread (m): 1N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1100	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 100, 130, 100 Spread (m): 1.5N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.3	17.00	Radius: 2.3m. Area: 17 sq m.
T1101	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 150 Spread (m): 1N, 1E, 1S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1102	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 170, 70 Spread (m): 1.5N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1103	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 9 2 stems (mm): 140, 140 Spread (m): 1.5N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1104	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 5 Stem Diam(mm): 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T1105	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	3	Height (m): 7 3 stems (mm): 90, 100, 120 Spread (m): 1.5N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1106	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	1	Height (m): 7 Stem Diam(mm): 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1106	Field maple *(Acer campestre)*	No action required.	Tree	1	Height (m): 7 Stem Diam(mm): 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1106	Field maple *(Acer campestre)*	No action required.	Tree	1	Height (m): 7 Stem Diam(mm): 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1107	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 6 2 stems (mm): 100, 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.5	7.00	Radius: 1.5m. Area: 7 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1108	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 100, 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1109	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9.5 Stem Diam(mm): 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1110	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1111	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 120, 140, 80 Spread (m): 1.5N, 1.5E, 1.5S, 2W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1112	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 90, 170 Spread (m): 1.5N, 1.5E, 1.5S, 2W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	2.3	17.00	Radius: 2.3m. Area: 17 sq m.
T1113	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 120, 120 Spread (m): 1.5N, 1.5E, 1.5S, 2W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1114	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 13 2 stems (mm): 200, 190 Spread (m): 1.5N, 1.5E, 1.5S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	3.3	34.00	Radius: 3.3m. Area: 34 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1115	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 160, 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1116	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1117	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 1.5S, 2W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1118	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	2	Height (m): 9 2 stems (mm): 150, 180 Spread (m): 1.5N, 1.5E, 2S, 2W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	2.8	25.00	Radius: 2.8m. Area: 25 sq m.
T1118	Field maple *(Acer campestre)*	No action required.	Tree	2	Height (m): 9 2 stems (mm): 150, 180 Spread (m): 1.5N, 1.5E, 2S, 2W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	2.8	25.00	Radius: 2.8m. Area: 25 sq m.
T1118	Field maple *(Acer campestre)*	No action required.	Tree	2	Height (m): 9 2 stems (mm): 150, 180 Spread (m): 1.5N, 1.5E, 2S, 2W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	2.8	25.00	Radius: 2.8m. Area: 25 sq m.
T1119	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 9 Stem Diam(mm): 220 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1120	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 190, 150 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.9	26.00	Radius: 2.9m. Area: 26 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1121	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 8 2 stems (mm): 140, 80 Spread (m): 1.5N, 1.5E, 1.5S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1122	Field maple *(Acer campestre)*	No action required.	Tree	3	Height (m): 8 3 stems (mm): 120, 130, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1122	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	3	Height (m): 8 3 stems (mm): 120, 130, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1122	Field maple *(Acer campestre)*	No action required.	Tree	3	Height (m): 8 3 stems (mm): 120, 130, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1123	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 7 Stem Diam(mm): 90 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.1	4.00	Radius: 1.1m. Area: 4 sq m.
T1124	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 110, 60, 90 Spread (m): 2N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1125	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 7 3 stems (mm): 100, 90, 70 Spread (m): 1N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1126	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 130, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1127	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 140, 130, 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.8	25.00	Radius: 2.8m. Area: 25 sq m.
T1128	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1129	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 8 3 stems (mm): 60, 80, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1130	Common hawthorn *(Crataegus monogyna)*	Protect trees with protective barriers - as shown on plans.	Tree	4	Height (m): 6 4 stems (mm): 70, 80, 80, 80 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1131	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 7 2 stems (mm): 100, 70 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.5	7.00	Radius: 1.5m. Area: 7 sq m.
T1132	Crack willow *(Salix fragilis)*	Protect trees with protective barriers - as shown on plans.	Tree	4	Height (m): 9 4 stems (mm): 300, 160, 140, 260 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		B1	1.0	5.4	92.00	Radius: 5.4m. Area: 92 sq m.
T1133	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 6 Stem Diam(mm): 140 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1134	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 13 2 stems (mm): 170, 130 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1135	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 5 Stem Diam(mm): 90 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.1	4.00	Radius: 1.1m. Area: 4 sq m.
T1136	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 90 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.1	4.00	Radius: 1.1m. Area: 4 sq m.
T1137	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 4 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	4.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1138	Common hawthorn *(Crataegus monogyna)*	Protect trees with protective barriers - as shown on plans.	Tree	8	Height (m): 6 8 stems, avg.(mm): 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Multi stem adjacent the boundary fence,	C1	1.5	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1139	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1140	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 8 3 stems (mm): 130, 110, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1141	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 130 Spread (m): 1.5N, 1.5E, 1.5S, 2W Crown Clearance (m): 4 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	4.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1142	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 120, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1143	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 150, 90 Spread (m): 1.5N, 1.5E, 1.5S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1144	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T1145	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 1.5S, 2W Crown Clearance (m): 4 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	4.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1146	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 100, 150 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1147	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T1148	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 110, 150 Spread (m): 1.5N, 1.5E, 1.5S, 2W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1149	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 4.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	4.5	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1150	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 270 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	3.2	32.00	Radius: 3.2m. Area: 32 sq m.
T1151	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 8 3 stems (mm): 120, 140, 160 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.9	26.00	Radius: 2.9m. Area: 26 sq m.
T1152	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	4	Height (m): 7 4 stems (mm): 60, 70, 90, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1153	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 7 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 2S, 1.5W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1154	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 90 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	1.1	4.00	Radius: 1.1m. Area: 4 sq m.
T1155	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems (mm): 100, 60, 70 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1156	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T1157	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 8 3 stems (mm): 70, 80, 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1158	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 150 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1159	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 140 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1160	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 170 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1161	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1162	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 100, 90 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1163	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 200, 120 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.8	25.00	Radius: 2.8m. Area: 25 sq m.
T1164	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 9 2 stems (mm): 170, 130 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1165	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	6	Height (m): 9 6 stems, avg.(mm): 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.4	18.00	Radius: 2.4m. Area: 18 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1166	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	3	Height (m): 9 3 stems (mm): 150, 80, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1167	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 90, 120, 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.3	17.00	Radius: 2.3m. Area: 17 sq m.
T1168	Field maple *(Acer campestre)*	No action required.	Tree	2	Height (m): 10 2 stems (mm): 110, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1168	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	2	Height (m): 10 2 stems (mm): 110, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1169	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems, avg.(mm): 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	2.3	17.00	Radius: 2.3m. Area: 17 sq m.
T1170	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 130 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1171	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 160 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1172	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 120 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1173	Common ash *(Fraxinus excelsior)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 13 2 stems (mm): 130, 290 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	3.8	45.00	Radius: 3.8m. Area: 45 sq m.
T1174	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 120, 70 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 4 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	4.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1175	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 12 2 stems (mm): 160, 140 Spread (m): 2N, 1.5E, 2S, 2W Crown Clearance (m): 4 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	4.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1176	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 170 Spread (m): 2N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 4 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	4.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1177	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1178	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 160 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1179	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1180	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 12 2 stems (mm): 150, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1181	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 160, 170 Spread (m): 2N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.8	25.00	Radius: 2.8m. Area: 25 sq m.
T1182	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 70, 100, 80 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1183	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T1184	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 160, 90 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1185	Wild cherry *(Prunus avium)*	Remove tree to facilitate construction.	Tree	2	Height (m): 11 2 stems (mm): 150, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1186	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	3	Height (m): 10 3 stems (mm): 100, 100, 160 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1187	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 10 Stem Diam(mm): 220 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1188	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 10 Stem Diam(mm): 170 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1189	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 180, 140 Spread (m): 1N, 1E, 1.5S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1190	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 9.5 2 stems, avg.(mm): 170 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.9	26.00	Radius: 2.9m. Area: 26 sq m.
T1191	Pedunculate oak *(Quercus robur)*	Remove tree to facilitate construction.	Tree	1	Height (m): 10 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 1S, 1.5W Crown Clearance (m): 4 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	4.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1192	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 140, 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1193	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 90, 130 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1194	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	3	Height (m): 8 3 stems (mm): 70, 130, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1195	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	3	Height (m): 9 3 stems (mm): 100, 50, 80 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1196	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 7 2 stems (mm): 100, 60 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1197	Wild cherry *(Prunus avium)*	Remove tree to facilitate construction.	Tree	2	Height (m): 9 2 stems (mm): 150, 90 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1197	Wild cherry *(Prunus avium)*	.	Tree	2	Height (m): 9 2 stems (mm): 150, 90 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1198	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 9 2 stems (mm): 130, 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1199	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 9 Stem Diam(mm): 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1200	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 9.5 2 stems (mm): 130, 130 Spread (m): 1N, 2E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1201	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	4	Height (m): 9 4 stems (mm): 120, 100, 180, 110 Spread (m): 3N, 1E, 4S, 3W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	1.0	3.1	30.00	Radius: 3.1m. Area: 30 sq m.
T1202	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 10 Stem Diam(mm): 240 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.9	26.00	Radius: 2.9m. Area: 26 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1203	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	4	Height (m): 10 4 stems (mm): 140, 170, 170, 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	3.7	43.00	Radius: 3.7m. Area: 43 sq m.
T1204	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 10 Stem Diam(mm): 140 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1205	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 150, 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.5	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1206	Wild cherry *(Prunus avium)*	Remove tree to facilitate construction.	Tree	4	Height (m): 7 4 stems (mm): 140, 170, 170, 140 Spread (m): 2N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	3.7	43.00	Radius: 3.7m. Area: 43 sq m.
T1207	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1208	Field maple *(Acer campestre)*	No action required.	Tree	3	Height (m): 9 3 stems (mm): 90, 120, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1208	Field maple *(Acer campestre)*	No action required.	Tree	3	Height (m): 9 3 stems (mm): 90, 120, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1208	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	3	Height (m): 9 3 stems (mm): 90, 120, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.5	20.00	Radius: 2.5m. Area: 20 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1209	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 7 Stem Diam(mm): 90 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 4 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	4.0	1.1	4.00	Radius: 1.1m. Area: 4 sq m.
T1210	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 70, 90, 120 Spread (m): 0.5N, 0.5E, 0.5S, 0.5W Crown Clearance (m): 4 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	4.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1211	Common hawthorn *(Crataegus monogyna)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 90 Spread (m): 0.5N, 0.5E, 0.5S, 0.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.1	4.00	Radius: 1.1m. Area: 4 sq m.
T1212	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1213	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 90, 40 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1214	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 130 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	5.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1215	Common hawthorn *(Crataegus monogyna)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 160, 160 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	2.0	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1216	Common hawthorn *(Crataegus monogyna)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 110, 140 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	1.5	2.1	14.00	Radius: 2.1m. Area: 14 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1217	Common hawthorn *(Crataegus monogyna)*	Protect trees with protective barriers - as shown on plans.	Tree	8	Height (m): 9 8 stems, avg.(mm): 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Multi stem.	C1	2.0	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1218	Common hawthorn *(Crataegus monogyna)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 7 2 stems (mm): 150, 130 Spread (m): 1N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	2.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1219	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 120, 70, 90 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	1.5	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1220	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems (mm): 80, 100, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1221	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 100, 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	2.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1222	Wild cherry *(Prunus avium)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	3	Height (m): 7 3 stems (mm): 140, 150, 100 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1222	Wild cherry *(Prunus avium)*	No action required.	Tree	3	Height (m): 7 3 stems (mm): 140, 150, 100 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1222	Wild cherry *(Prunus avium)*	No action required.	Tree	3	Height (m): 7 3 stems (mm): 140, 150, 100 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.7	23.00	Radius: 2.7m. Area: 23 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1223	Crack willow *(Salix fragilis)*	Remove tree to facilitate construction.	Tree	3	Height (m): 10 3 stems (mm): 210, 190, 140 Spread (m): 3.5N, 3.5E, 3.5S, 3.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	3.8	45.00	Radius: 3.8m. Area: 45 sq m.
T1224	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	3	Height (m): 9 3 stems (mm): 140, 70, 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1224	Field maple *(Acer campestre)*	No action required.	Tree	3	Height (m): 9 3 stems (mm): 140, 70, 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1224	Field maple *(Acer campestre)*	No action required.	Tree	3	Height (m): 9 3 stems (mm): 140, 70, 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T1225	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 170, 140 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1226	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 130, 150 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1227	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems (mm): 90, 140, 180 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.9	26.00	Radius: 2.9m. Area: 26 sq m.
T1228	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	3	Height (m): 10 3 stems (mm): 140, 130, 150 Spread (m): 1N, 2E, 2S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.9	26.00	Radius: 2.9m. Area: 26 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1229	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	3	Height (m): 10 3 stems (mm): 100, 70, 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1230	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 9 Stem Diam(mm): 130 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1231	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 8 2 stems (mm): 110, 70 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1232	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 9 Stem Diam(mm): 170 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1233	Wild cherry *(Prunus avium)*	Remove tree to facilitate construction.	Tree	1	Height (m): 11 Stem Diam(mm): 140 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1234	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	4	Height (m): 10 4 stems (mm): 150, 130, 110, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	3.0	28.00	Radius: 3.0m. Area: 28 sq m.
T1235	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 10 Stem Diam(mm): 120 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1236	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 10 Stem Diam(mm): 160 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1237	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 9 2 stems (mm): 80, 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1238	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 150, 170 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1239	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 170, 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1240	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 120, 140 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1241	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	3	Height (m): 9 3 stems (mm): 90, 70, 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1242	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 11 2 stems (mm): 120, 170 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Partly collapsed from storm damage,	C1	1.5	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1243	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 9 2 stems (mm): 110, 80 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1244	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 10 Stem Diam(mm): 140 Spread (m): 1.5N, 1.5E, 1.5S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.7	9.00	Radius: 1.7m. Area: 9 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1245	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 130, 90 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1246	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 13 Stem Diam(mm): 180 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1247	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 6 Stem Diam(mm): 120 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	1.5	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1248	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 160, 170 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	2.0	2.8	25.00	Radius: 2.8m. Area: 25 sq m.
T1249	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 80, 140 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	3.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1250	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 180, 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	2.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1251	Field maple *(Acer campestre)*	No action required.	Tree	2	Height (m): 7 2 stems (mm): 70, 70 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	2.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1251	Field maple *(Acer campestre)*	No action required.	Tree	2	Height (m): 7 2 stems (mm): 70, 70 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	2.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1251	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	2	Height (m): 7 2 stems (mm): 70, 70 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Ivy clad.	C1	2.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1252	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	1	Height (m): 8 Stem Diam(mm): 130 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1252	Field maple *(Acer campestre)*	No action required.	Tree	1	Height (m): 8 Stem Diam(mm): 130 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1252	Field maple *(Acer campestre)*	No action required.	Tree	1	Height (m): 8 Stem Diam(mm): 130 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1253	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 11 2 stems (mm): 120, 180 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1254	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 8 2 stems (mm): 90, 70 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.5	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1255	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 60, 80 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1256	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 110, 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1257	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 7 Stem Diam(mm): 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T1258	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	3	Height (m): 8 3 stems (mm): 90, 60, 50 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1259	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 9 2 stems (mm): 230, 110 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 1.5 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	1.5	3.1	30.00	Radius: 3.1m. Area: 30 sq m.
T1260	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	6	Height (m): 7.5 6 stems, avg.(mm): 100 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	1.0	2.9	26.00	Radius: 2.9m. Area: 26 sq m.
T1261	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 8.5 2 stems (mm): 180, 130 Spread (m): 1N, 1.5E, 1S, 1W Crown Clearance (m): 1 Life Stage: Semi Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	1.0	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1262	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 7 2 stems (mm): 120, 100 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	3.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1263	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 150, 110 Spread (m): 3N, 1E, 4S, 3W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	1.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1264	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	3	Height (m): 9 3 stems (mm): 70, 70, 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1265	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 110, 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	2.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1266	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 7 2 stems (mm): 110, 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	2.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1267	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 9 2 stems (mm): 120, 170 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	1.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1268	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	3	Height (m): 8 3 stems (mm): 140, 150, 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	1.0	2.8	25.00	Radius: 2.8m. Area: 25 sq m.
T1269	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9.5 Stem Diam(mm): 350 Spread (m): 5N, 6.5E, 4S, 1.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years	One of 4, possibly sharing the same root system.	B1	1.0	4.2	55.00	Radius: 4.2m. Area: 55 sq m.
T1270	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9.5 Stem Diam(mm): 420 Spread (m): 7N, 5E, 1S, 4W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years	One of 4, possibly sharing the same root system.	B1	1.0	5.0	79.00	Radius: 5.0m. Area: 79 sq m.
T1271	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9.5 Stem Diam(mm): 320 Spread (m): 5N, 2E, 2S, 5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years	One of 4, possibly sharing the same root system.	B1	1.0	3.8	45.00	Radius: 3.8m. Area: 45 sq m.
T1272	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9.5 Stem Diam(mm): 340 Spread (m): 3N, 3E, 6S, 5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years	One of 4, possibly sharing the same root system.	B1	1.0	4.1	53.00	Radius: 4.1m. Area: 53 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1273	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 8 2 stems (mm): 100, 160 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	2.0	2.3	17.00	Radius: 2.3m. Area: 17 sq m.
T1274	Pedunculate oak *(Quercus robur)*	Remove tree to facilitate construction.	Tree	1	Height (m): 11 Stem Diam(mm): 180 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	2.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1275	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	1	Height (m): 9 Stem Diam(mm): 190 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	2.0	2.3	17.00	Radius: 2.3m. Area: 17 sq m.
T1276	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	3	Height (m): 9 3 stems (mm): 130, 100, 90 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1277	Pedunculate oak *(Quercus robur)*	Remove tree to facilitate construction.	Tree	1	Height (m): 9 Stem Diam(mm): 270 Spread (m): 2N, 3E, 3S, 3W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Edge of woodland.	C1	1.0	3.2	32.00	Radius: 3.2m. Area: 32 sq m.
T1278	Turkey oak *(Quercus cerris)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 200 Spread (m): 3N, 1E, 2S, 5W Crown Clearance (m): 4.5 Lowest Branch (m): 4.5(W) Rem. Contrib.: 10+ Years	T2m from curb. Too close to adjacent Cherry to warrant a higher retention category. Poof form.	C1	4.5	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1278	Turkey oak *(Quercus cerris)*	No action required.	Tree	1	Height (m): 10 Stem Diam(mm): 200 Spread (m): 3N, 1E, 2S, 5W Crown Clearance (m): 4.5 Lowest Branch (m): 4.5(W) Rem. Contrib.: 10+ Years	T2m from curb. Too close to adjacent Cherry to warrant a higher retention category. Poof form.	C1	4.5	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1278	Turkey oak *(Quercus cerris)*	No action required.	Tree	1	Height (m): 10 Stem Diam(mm): 200 Spread (m): 3N, 1E, 2S, 5W Crown Clearance (m): 4.5 Lowest Branch (m): 4.5(W) Rem. Contrib.: 10+ Years	T2m from curb. Too close to adjacent Cherry to warrant a higher retention category. Poof form.	C1	4.5	2.4	18.00	Radius: 2.4m. Area: 18 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1278	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 300 Spread (m): 4.5N, 4.5E, 4.5S, 4.5W Crown Clearance (m): 1 Life Stage: Early Mature Rem. Contrib.: 20+ Years	In beey dense bramble. Access to tag or assess base not possible.	C1	1.0	3.6	41.00	Radius: 3.6m. Area: 41 sq m.
T1279	Wild cherry *(Prunus avium)*	Recently felled to ground level.	Tree	1	Height (m): 12 Stem Diam(mm): 630 Spread (m): 8N, 2E, 5S, 6W Crown Clearance (m): 2.5 Lowest Branch (m): 3(SW) Life Stage: Over Mature Rem. Contrib.: 20+ Years	3m from curb.	B1	2.5	7.6	181.00	Radius: 7.6m. Area: 181 sq m.
T1280	Wild cherry *(Prunus avium)*	Recently felled to ground level.	Tree	1	Height (m): 10 Stem Diam(mm): 360 Spread (m): 4N, 4E, 5S, 4W Crown Clearance (m): 2.5 Lowest Branch (m): 3(S) Life Stage: Mature Rem. Contrib.: <10 years	3.5m from curb. Damage to stem.	C1	2.5	4.3	58.00	Radius: 4.3m. Area: 58 sq m.
T1281	Wild cherry *(Prunus avium)*	Recently felled to ground level.	Tree	1	Height (m): 6 Stem Diam(mm): 220 Spread (m): 4N, 4E, 4S, 1W Crown Clearance (m): 2.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years	2,5m from curb. Competition with adjacent tree.	C1	2.5	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1282	Wild cherry *(Prunus avium)*	Recently felled to ground level.	Tree	1	Height (m): 5 Stem Diam(mm): 190 Spread (m): 1N, 2.5E, 1.5S, 1W Crown Clearance (m): 2 Lowest Branch (m): 3 Life Stage: Early Mature Rem. Contrib.: <10 years	1.75m from curb. Damage and decay to stem. Leaning toward pedestrian.	U	2.0	2.3	17.00	Radius: 2.3m. Area: 17 sq m.
T1283	Wild cherry *(Prunus avium)*	Recently felled to ground level.	Tree	1	Height (m): 7 Stem Diam(mm): 180 Spread (m): 2N, 2E, 2S, 2.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 10+ Years	4.5m away from curb. Die back in mid and lower crown.	C1	3.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1284	Wild cherry *(Prunus avium)*	Recently felled to ground level.	Tree	2	Height (m): 6 2 stems (mm): 170, 150 Spread (m): 1N, 3E, 3S, 2W Crown Clearance (m): 2.5 Life Stage: Early Mature Rem. Contrib.: 10+ Years	3m from curb. Die back in mid and lower crown.	C1	2.5	2.7	23.00	Radius: 2.7m. Area: 23 sq m.
T1285	Wild cherry *(Prunus avium)*	Recently felled to ground level.	Tree	1	Height (m): 5 Stem Diam(mm): 150 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: <10 years	Damage to stem.	C1	3.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1286	Wild cherry *(Prunus avium)*	Recently felled to ground level.	Tree	2	Height (m): 8 2 stems (mm): 320, 200 Spread (m): 5N, 4.5E, 4.5S, 4W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Crown lifted. Decay in pruning wounds. Conflictwith lamp post.	B1	2.0	4.5	64.00	Radius: 4.5m. Area: 64 sq m.
T1287	Turkey oak *(Quercus cerris)*	Recently felled to ground level.	Tree	1	Height (m): 10 Stem Diam(mm): 250 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Lowest Branch (m): 3(NE) Life Stage: Early Mature Rem. Contrib.: 20+ Years	Stem has irregular form, having grown away from adjacent tree.	B1	3.0	3.0	28.00	Radius: 3.0m. Area: 28 sq m.
T1288	Wild cherry *(Prunus avium)*	Recently felled to ground level.	Tree	1	Height (m): 6 Stem Diam(mm): 250 Spread (m): 1N, 2.5E, 3.5S, 4W Crown Clearance (m): 2 Lowest Branch (m): 2.5(SE) Life Stage: Early Mature Rem. Contrib.: 20+ Years	Dieback in mid and lower crown.	C1	2.0	3.0	28.00	Radius: 3.0m. Area: 28 sq m.
T1289	Turkey oak *(Quercus cerris)*	Recently felled to ground level.	Tree	2	Height (m): 9 2 stems (mm): 250, 340 Spread (m): 5N, 5E, 5S, 5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 40+ Years	Girdling rooy, otherwise good overall form and condition.	B1	2.0	5.1	82.00	Radius: 5.1m. Area: 82 sq m.
T1290	Wild cherry *(Prunus avium)*	Recently felled to ground level.	Tree	1	Height (m): 8 Stem Diam(mm): 410 Spread (m): 5N, 5E, 4S, 5W Crown Clearance (m): 1.5 Lowest Branch (m): 3(E) Life Stage: Mature Rem. Contrib.: 20+ Years	Girdling root. Lower pruning wounds.	B1	1.5	4.9	75.00	Radius: 4.9m. Area: 75 sq m.
T1291	Wild cherry *(Prunus avium)*	Recently felled to ground level.	Tree	1	Height (m): 8 Stem Diam(mm): 320 Spread (m): 4N, 4E, 4S, 4W Crown Clearance (m): 2 Rem. Contrib.: 20+ Years	Lower crown pru ingredients wounds, most have fully occluded. Some minor deadwood, typical of species.	B1	2.0	3.8	45.00	Radius: 3.8m. Area: 45 sq m.
T1292	Scots pine *(Pinus sylvestris)*	Recently felled to ground level.	Tree	1	Height (m): 10 Stem Diam(mm): 240 Spread (m): 4N, 2E, 2.5S, 3.5W Crown Clearance (m): 2 Rem. Contrib.: 40+ Years		B1	2.0	2.9	26.00	Radius: 2.9m. Area: 26 sq m.
T1293	Whitebeam *(Aria edulis)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 4 Stem Diam(mm): 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 10+ Years	Retained	C1	1.5	1.0	3.00	Radius: 1.0m. Area: 3 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1294	Whitebeam *(Aria edulis)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 3.5 Stem Diam(mm): 130 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 10+ Years	Retained	C1	1.5	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T1295	Whitebeam *(Aria edulis)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 2.5 Stem Diam(mm): 140 Spread (m): 1N, 1E, 2.5S, 1.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 10+ Years	Retained.	C1	1.5	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1318	Sycamore *(Acer pseudoplatanus)*	No action required.	Tree	2	Height (m): 13 2 stems (mm): 270, 250 Spread (m): 5N, 5E, 5S, 5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Topped at 3.5m and regrown. Bifurcates at 1.2m. 7m from T1400 and 9m from porch. 0.5m from pavement. 5m from curb.	B1	2.0	4.4	61.00	Radius: 4.4m. Area: 61 sq m.
T1318	Sycamore *(Acer pseudoplatanus)*	Remove tree to facilitate the locker room/extension 5 development.	Tree	2	Height (m): 13 2 stems (mm): 270, 250 Spread (m): 5N, 5E, 5S, 5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Topped at 3.5m and regrown. Bifurcates at 1.2m. 7m from T1400 and 9m from porch. 0.5m from pavement. 5m from curb.	B1	2.0	4.4	61.00	Radius: 4.4m. Area: 61 sq m.
T1319	Norway maple *(Acer platanoides)*	Remove tree as retention will not be sustainable due to the proposed position of extension 5, locker room.	Tree	1	Height (m): 10 Stem Diam(mm): 290 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 2 Rem. Contrib.: 20+ Years	Previously topped at 4m and regrown. 11m from T1400 and 6m from T1320. 2m from curb.	B1	2.0	3.5	38.00	Radius: 3.5m. Area: 38 sq m.
T1320	Common whitebeam *(Sorbus aria)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 370 Spread (m): 5N, 5E, 5S, 5W Crown Clearance (m): 2 Rem. Contrib.: 20+ Years	2m from curb, 45m from T1319. Previously crown lifted and lifted over a cess road. 12m from corner of building.	B1	2.0	4.4	61.00	Radius: 4.4m. Area: 61 sq m.
T1321	Norway maple *(Acer platanoides)*	No action required.	Tree	1	Height (m): 15 Stem Diam(mm): 480 Spread (m): 6N, 6E, 6S, 6W Crown Clearance (m): 2 Rem. Contrib.: 20+ Years	On bank. Levels around base have been increased since the tree was planted. Clearance over access is 6m. 18m from T 1320, 23m from corner of building. 2m from curb. Previously crown lifted.	B1	2.0	5.8	106.00	Radius: 5.8m. Area: 106 sq m.
T1322	Turkey oak *(Quercus cerris)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 12 Stem Diam(mm): 430 Spread (m): 4N, 4E, 4S, 4W Crown Clearance (m): 2 Lowest Branch (m): 2(S) Life Stage: Early Mature	Pavement heave to south and north. Restricted rooting environment. This is displayed in crown with 10-15% dieback. Previously crown lifted and epicormic shoots have regrown. 2m from curb. 7m from corner of single story brick structure.	B1	2.0	5.2	85.00	Radius: 5.2m. Area: 85 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1400	Silver birch *(Betula pendula)*	No action required.	Tree	1	Height (m): 8 Stem Diam(mm): 220 Spread (m): 3.5N, 3.5E, 3.5S, 3.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Topped and regrown with 4m new shoots. Active birds nest at 3m (pigeon). 2m from curb.	B1	1.5	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1400	Silver birch *(Betula pendula)*	No action required.	Tree	1	Height (m): 8 Stem Diam(mm): 220 Spread (m): 3.5N, 3.5E, 3.5S, 3.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Topped and regrown with 4m new shoots. Active birds nest at 3m (pigeon). 2m from curb.	B1	1.5	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1400	Silver birch *(Betula pendula)*	Remove tree as retention will not be sustainable due to the proposed position of extension 5, locker room.	Tree	1	Height (m): 8 Stem Diam(mm): 220 Spread (m): 3.5N, 3.5E, 3.5S, 3.5W Crown Clearance (m): 1.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Topped and regrown with 4m new shoots. Active birds nest at 3m (pigeon). 2m from curb.	B1	1.5	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1882	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 8 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1972	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 100, 110, 80 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1974	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 180 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T1975	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 220 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T1976	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1977	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 170 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1978	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems (mm): 180, 60, 60 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T1979	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 130, 110 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1980	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 160 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1981	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems (mm): 90, 110, 80 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1982	Wild cherry *(Prunus avium)*	No action required.	Tree	3	Height (m): 9 3 stems (mm): 140, 90, 120 Spread (m): 1N, 2E, 3S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1982	Wild cherry *(Prunus avium)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	3	Height (m): 9 3 stems (mm): 140, 90, 120 Spread (m): 1N, 2E, 3S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1982	Wild cherry *(Prunus avium)*	No action required.	Tree	3	Height (m): 9 3 stems (mm): 140, 90, 120 Spread (m): 1N, 2E, 3S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.
T1983	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 150 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1984	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T1985	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 110 Spread (m): 2.5N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T1986	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 110, 130 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1987	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 11 3 stems (mm): 180, 180, 190 Spread (m): 4N, 4E, 4S, 4W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	3.8	45.00	Radius: 3.8m. Area: 45 sq m.
T1988	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 150 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1989	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 80, 90 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T1990	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 100 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.2	5.00	Radius: 1.2m. Area: 5 sq m.
T1991	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 150, 190 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.9	26.00	Radius: 2.9m. Area: 26 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T1992	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 120, 120 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1993	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 160 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1994	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 110, 130 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T1995	Silver birch '90.90' *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 90, 90 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	1.5	7.00	Radius: 1.5m. Area: 7 sq m.
T1996	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 190, 160 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	3.0	28.00	Radius: 3.0m. Area: 28 sq m.
T1997	Pedunculate oak *(Quercus robur)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 150 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T1998	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 140, 80 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T1999	Field maple *(Acer campestre)*	Remove tree to facilitate construction.	Tree	2	Height (m): 10 2 stems (mm): 140, 150 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T2000	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 140, 80 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T3901	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 140, 100 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.1	14.00	Radius: 2.1m. Area: 14 sq m.
T3902	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 190, 220 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	3.5	38.00	Radius: 3.5m. Area: 38 sq m.
T3903	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems (mm): 100, 110, 70 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T3904	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	4	Height (m): 10 4 stems (mm): 120, 60, 60, 60 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 3 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	3.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T3905	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 110, 70 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T3906	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	5	Height (m): 9 5 stems (mm): 160, 120, 80, 90, 90 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 2 Life Stage: Semi Mature Rem. Contrib.: 20+ Years		C1	2.0	3.0	28.00	Radius: 3.0m. Area: 28 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T3907	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 11 3 stems, avg.(mm): 210 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	4.4	61.00	Radius: 4.4m. Area: 61 sq m.
T3908	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 160 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Poor form	C1	3.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T3909	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 150, 180 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years	Poor form	C1	3.0	2.8	25.00	Radius: 2.8m. Area: 25 sq m.
T3910	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 150, 70 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T3911	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 120, 90 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T3912	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 120 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T3913	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	5	Height (m): 10 5 stems (mm): 110, 110, 70, 70, 60 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.3	17.00	Radius: 2.3m. Area: 17 sq m.
T3914	Field maple *(Acer campestre)*	No action required.	Tree	5	Height (m): 10 5 stems, avg.(mm): 250 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	6.7	141.00	Radius: 6.7m. Area: 141 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T3914	Field maple *(Acer campestre)*	No action required.	Tree	5	Height (m): 10 5 stems, avg.(mm): 250 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	6.7	141.00	Radius: 6.7m. Area: 141 sq m.
T3914	Field maple *(Acer campestre)*	Fell tree to facilitate the proposed new access road and/or retaining structure.	Tree	5	Height (m): 10 5 stems, avg.(mm): 250 Spread (m): 2.5N, 2.5E, 2.5S, 2.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	6.7	141.00	Radius: 6.7m. Area: 141 sq m.
T3915	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 100, 50 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T3916	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems (mm): 140, 90, 80 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T3917	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	5	Height (m): 10 5 stems (mm): 120, 90, 110, 100, 50 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T3918	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 200, 180 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 2.5 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.5	3.2	32.00	Radius: 3.2m. Area: 32 sq m.
T3919	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 140, 140 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.4	18.00	Radius: 2.4m. Area: 18 sq m.
T3920	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 130, 120 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.1	14.00	Radius: 2.1m. Area: 14 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T3921	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 120, 70 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.7	9.00	Radius: 1.7m. Area: 9 sq m.
T3922	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 120, 60 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T3923	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems (mm): 110, 100 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T3924	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 120 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T3925	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 9 2 stems, avg.(mm): 130 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T3926	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 190 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.3	17.00	Radius: 2.3m. Area: 17 sq m.
T3927	Silver birch *(Betula pendula)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 130 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.6	8.00	Radius: 1.6m. Area: 8 sq m.
T3928	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 210 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.5	20.00	Radius: 2.5m. Area: 20 sq m.


Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T3929	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 10 Stem Diam(mm): 150 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T3930	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 180 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.2	15.00	Radius: 2.2m. Area: 15 sq m.
T3931	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 130, 170 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.6	21.00	Radius: 2.6m. Area: 21 sq m.
T3932	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 9 Stem Diam(mm): 110 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T3933	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 150 Spread (m): 1.5N, 1.5E, 1.5S, 1.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.
T3934	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 8 2 stems (mm): 90, 70 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.4	6.00	Radius: 1.4m. Area: 6 sq m.
T3935	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 9 3 stems, avg.(mm): 250 Spread (m): 3N, 3E, 3S, 3W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	5.2	85.00	Radius: 5.2m. Area: 85 sq m.
T3936	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 7 3 stems (mm): 90, 150, 150 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.8	25.00	Radius: 2.8m. Area: 25 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T3937	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 6 Stem Diam(mm): 110 Spread (m): 1N, 1E, 1S, 1W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	1.3	5.00	Radius: 1.3m. Area: 5 sq m.
T3938	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	1	Height (m): 11 Stem Diam(mm): 170 Spread (m): 1N, 1.5E, 1S, 1W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T3939	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 140, 80 Spread (m): 3.5N, 3.5E, 3.5S, 3.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years	2 stems	C1	3.0	1.9	11.00	Radius: 1.9m. Area: 11 sq m.
T3940	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 11 3 stems (mm): 160, 130, 140 Spread (m): 3.5N, 3.5E, 3.5S, 3.5W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	3.0	28.00	Radius: 3.0m. Area: 28 sq m.
T3941	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 11 2 stems (mm): 120, 120 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 3 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	3.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T3942	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems (mm): 80, 210, 180 Spread (m): 4N, 4E, 4S, 4W Crown Clearance (m): 2 Rem. Contrib.: 20+ Years	3 stems	C1	2.0	3.5	38.00	Radius: 3.5m. Area: 38 sq m.
T3957	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	3	Height (m): 10 3 stems (mm): 100, 110, 80 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.0	13.00	Radius: 2.0m. Area: 13 sq m.
T3975	Field maple *(Acer campestre)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems (mm): 90, 120 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	1.8	10.00	Radius: 1.8m. Area: 10 sq m.

Ref.	Species	Recommendation	Structure	Num. Stems	Measurements	Survey Notes	Retention Category	Crown Clearance (m)	RPA Radius	RPA Area	RPA
T3976	Wild cherry *(Prunus avium)*	Protect trees with protective barriers - as shown on plans.	Tree	2	Height (m): 10 2 stems, avg.(mm): 170 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years		C1	2.0	2.9	26.00	Radius: 2.9m. Area: 26 sq m.
W001	Mixed species *(Mixed species)*	Protect trees with protective barriers - as shown on plans.	Group	1	Height (m): 10 Stem Diam(mm): 100 Spread (m): 2N, 2E, 2S, 2W Crown Clearance (m): 2 Life Stage: Early Mature Rem. Contrib.: 20+ Years	This woodland group is a continuation of the trees recorded as individuals in the survey area. Species and age range are similar to those surveyed individually. The group is located outside of the security chainlink fence and continues to the north.	C2	2.0	0.0	9934.00	Area: 9934 sq m.

Appendix C: Tree Protection Specifications

Illustrative information on tree protection barriers. Includes specifications from figure 2 and figure 3 of BS5837:2012.



BS5837: 2012 - Figure 3 – Examples of Above Ground Stabilisation Systems



Example Tree Protection Fencing Sign

Appendix D: Schedule of Arboricultural Supervision & Monitoring

Details of project inspection requirements by the project Arboricultural Consultant to ensure compliance and general tree welfare is managed correctly.

Schedule of Arboricultural Supervision and Monitoring

Development Works at Ardagh Metal Packaging

Site	Proposed development works, including new internal access road, buildings and landscaping.
Contractor(s)	TBC
Site Contact	TBC (Ardagh/Principal Contractor)
Telephone	TBC
Email	TBC
Local Authority	Wrexham County Borough Council
Project Arboricultural Consultant	Mike wood Email: info@tree21.co.uk

Task Number & Description	Arboricultural Role	Expected Duration
Task 1: Tree removal and pruning operations	Once the road alignment has been removed, the Arboricultural Consultant (AC) will visit the site and mark the area of trees to be removed using plastic road tape and spray mark perimeter trees to be removed to prevent any retained trees being accidently removed.	1 day
Task 2: Confirm the alignment of tree protection barriers and confirm the specification with those responsible for installation.	Confirm the alignment on site in accordance with the TPRRP. Check the specification complies with the Arboricultural Impact Assessment & Arboricultural Method Statement. Site operatives will be required to assist and alter the alignment if this is required by the Arboricultural Consultant. Note: Any deviation to the tree protection specification set out in the Arboricultural Method Statement will need to be confirmed with the AC before it is used, to ensure it is suitable.	Half -1 day
Task 3: Advise on a suitable non compressible layer to be installed between the tree protection barrier and the retaining wall footprint to minimise soil compaction in the exposed area of the RPA.	A suitable non compressible layer, such as track way, over a woodchip or sharp sand bed will be installed as highlighted on the Tree Protection, Retention & Removal Plan, **before the retaining wall is installed**. The AC will advise on an appropriate layer and check this has been installed in the correct location before further works commence.	Half day
Task 4: Monthly inspection of tree protection barriers and confirmation of when the barriers can be removed.	Inspect the condition of tree protection barriers and the site management in general, relating to retained tree welfare, once a month to ensure the condition is maintained. Any improvements required will be reported to the site manager and will be undertaken within 3 working days. A follow up inspection will then be required to re-inspect and confirm the improvement works have been properly undertaken.	Half -1 day per visit + follow up visits if required.
Task 5: Final site inspection on completion of the project and reporting of any final improvement works required to safeguard trees.	Check all areas on completion of the project. Any improvements required will be reported to the site manager and will be undertaken within an agreed set time, no longer than 10 working days. A follow up inspection will then be required to re-inspect and confirm the improvement works have been properly undertaken.	1 day + follow up visits if required.