SCHOOL HILL

CHURCH VIEW

The Sextons

The Brambles

The Croft

school car park

shared church car park

shared church car park

vacant grassed area

School House

All Saints' School

CLAPPERS LANE

Lake View Terrace

Designated Lifting Area for crane on existing tarmac playground.

Designated Holding Area for delivery vehicles

2 No parking spaces for Contractors vehicles for max' 7 working days

Turning Area for contractors vehicles .

existing fence and gates to be removed and reinstated on completion

PROPOSED MODULAR LIBRARY / ICT SUITE

12400

7200

8000

Refer to MServ swept path drawing S265-MS-LYM-XX-SP-Y-80001-S4-P1 for full steer flat bed trailer access

existing gates and section of railings to be carefully removed to provide access for 12x3m modular unit and full steer flat bed trailer. Railings and gates to be reinstated on completion of delivery and installation.

8743

5985

5644

SCHOOL CROSSING PATROL

PROPOSED BLOCK PLAN 1:500

Ordnance Survey, (c) Crown Copyright 2023. All rights reserved. Licence number 100022432

N

0m 10 20 30

ORIGINAL DRAWING SIZE 1:500 AT A3

A: Parking for Contractors vehicles and offloading area for modular units and crane added May 26

A: Infill hedge and tree planting added, red line amended to include planting areas Nov 25

Revision

Client
THE GOVERNORS OF ALL SAINTS' SCHOOL

Job
PROPOSED MODULAR SCHOOL LIBRARY AND ICT SUITE FOR ALL SAINTS' SCHOOL GRESFORD, WREXHAM

Job No
5000

Drawing
PROPOSED BLOCK PLAN

Drawing No
PL-03B

Drawn	Checked	Date	Scale
DH		Sep 25	1:500 @A3

hha architects
horsley huber architects ltd
Stafford Castleberg studios 134 Newport Road ST16 2HB
t: 01785 251238 f: 01785 257843
e: stafford@hhastudio.com w: www.hhastudio.com

	preliminary		for comment	■	for approval
	for tender		construction		as built

Check all dimensions on site. This drawing is copyright